EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to roads at Chandrappa layout Bharath nagara Adithya Nagara an surrounding areas in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.200.00 lakhs
4	Name of Contractor	M/s Technical Manager (west), KRIDL, Bangalore
5	Agreement no	EE/YNK.D/AG/183/2019-20, dt:08/11/2019
6	No and date under which work order issued	BBMP/EE/YNK.D/W.O/197/2019-20, dt:10/11/2019
7	Time limit rriginally fixed for completion	90 days.
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	63,62,400/-
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	480 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of remaining work	
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Due to the BWSSB work, the work got delayed. therefore No penalty should be imposed.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

apply minimum penality may be levied.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ